

ID	ID	Task Name	Duration	Start	Finish									
						Dec	Qtr 1, 2025			Feb	Mar	Qtr 2, 2025		
							Jan				Apr		May	
1	1	PIEZOELECTRIC WALKWAY AT NORTHEASTERN UNIVERSITY	79 days	Mon 1/6/25	Thu 4/24/25									
2	2	1.0 Project Initiation Phase	9 days	Mon 1/6/25	Thu 1/16/25									
3	3	1.1 Project Kick-Off Meeting	3 days	Mon 1/6/25	Wed 1/8/25									
7	7	1.2 Stakeholder Engagement	3 days	Thu 1/9/25	Mon 1/13/25									
8	8	1.2.1 Identify internal stakeholders	1 day	Thu 1/9/25	Thu 1/9/25									
9	9	1.2.2 Identify external stakeholders	1 day	Thu 1/9/25	Thu 1/9/25									
10	10	1.2.3 Develop a stakeholder engagement plan	2 days	Fri 1/10/25	Mon 1/13/25									
11	11	1.3 Project Charter Development	3 days	Tue 1/14/25	Thu 1/16/25									
12	12	1.3.1 Draft initial project charter with mission and benefits	2 days	Tue 1/14/25	Wed 1/15/25									
13	13	1.3.2 Review and obtain necessary approvals from key stakeholders	1 day	Thu 1/16/25	Thu 1/16/25									
14	14	2.0 Project Planning Phase	31 days	Fri 1/17/25	Fri 2/28/25									
15	15	2.1 Initial Feasibility Study	8 days	Fri 1/17/25	Tue 1/28/25									
16	16	2.1.1 Conduct site assessment for compatibility and utilities	2 days	Fri 1/17/25	Mon 1/20/25									
17	17	2.1.1.1 Evaluate layout compatibility and wiring feasibility	2 days	Fri 1/17/25	Mon 1/20/25									
18	18	2.1.1.2 Assess structural compatibility and feasibility	2 days	Fri 1/17/25	Mon 1/20/25									
19	19	2.1.2 Perform foot traffic analysis	4 days	Tue 1/21/25	Fri 1/24/25									
20	20	2.1.2.1 Identify peak traffic hours and movement patterns	2 days	Tue 1/21/25	Wed 1/22/25									
21	21	2.1.2.2 Collect data for energy output estimators	2 days	Thu 1/23/25	Fri 1/24/25									
22	22	2.1.3 Prepare feasibilty reports and obtain approvals	2 days	Mon 1/27/25	Tue 1/28/25									
23	23	2.2 Regulatory Compliance and Permits	5 days	Wed 1/29/25	Tue 2/4/25									
24	24	2.2.1 Identify required city and univeristy permits	1 day	Wed 1/29/25	Wed 1/29/25									
25	25	2.2.2 Obtain necessary permits for construction	2 days	Thu 1/30/25	Fri 1/31/25									
26	26	2.2.3 Coordinate with local authorities to ensure compliance	2 days	Thu 1/30/25	Fri 1/31/25									
27	27	2.2.4 Compliance with city regulations to meet building standards	2 days	Mon 2/3/25	Tue 2/4/25									
28	28	2.2.5 Create a risk management and compliance checklist	1 day	Mon 2/3/25	Mon 2/3/25									
29	29	2.3 Design and Engineering	10 days	Tue 2/4/25	Mon 2/17/25									
30	30	2.3.1 Design of layouts for walkway installation	2 days	Tue 2/4/25	Wed 2/5/25									
31	31	2.3.1.1 Define tile placement for energy capture	2 days	Tue 2/4/25	Wed 2/5/25									
32	32	2.3.1.2 Plan pedestrian flow and alignment with existing campus design	2 days	Tue 2/4/25	Wed 2/5/25									
33	33	2.3.2 Design of the wiring and drainage system	3 days	Thu 2/6/25	Mon 2/10/25									
34	34	2.3.2.1 Design of wirings for energy transfer	2 days	Thu 2/6/25	Fri 2/7/25									
35	35	2.3.2.2 Implement drainage system for weather resilience	2 days	Thu 2/6/25	Fri 2/7/25									
36	36	2.3.2.3 Design of the energy storage system	1 day	Mon 2/10/25	Mon 2/10/25									
37	37	2.3.3 Excavation Plan Design	2 days	Tue 2/11/25	Wed 2/12/25									
38	38	2.3.3.1 Outline the area of excavation	1 day	Tue 2/11/25	Tue 2/11/25									
39	39	2.3.3.2 Outline tools and equipment needed for excavation	1 day	Tue 2/11/25	Tue 2/11/25									
40	40	2.3.3.3 Prepare a plan for temporary site adjustments	1 day	Wed 2/12/25	Wed 2/12/25									
41	41	2.3.4 Material Selection for the Piezolelectric Tiles	3 days	Thu 2/13/25	Mon 2/17/25									
42	42	2.3.4.1 Research about the piezoelectric tile vendors	1 day	Thu 2/13/25	Thu 2/13/25									

Project: Project1
Date: Fri 11/8/24

Task

Split

Milestone

Summary

◆

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

◆

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

[

]

◆

Deadline

Baseline

Baseline Milestone

Baseline Summary

↓

◇

Progress

Manual Progress

Page 1

ID	ID	Task Name	Duration	Start	Finish	Qtr 1, 2025		Qtr 2, 2025			
						Dec	Jan	Feb	Mar	Apr	May
43	43	2.3.4.2 Choose durable piezoelectric material resistant to weather	1 day	Fri 2/14/25	Fri 2/14/25						
44	44	2.3.4.3 Define the specifications of the selected tile	1 day	Mon 2/17/25	Mon 2/17/25						
45	45	2.3.4.4 Estimate power generation capacity of the tiles	1 day	Mon 2/17/25	Mon 2/17/25						
46	46	2.4 Procurement Planning	9 days	Tue 2/18/25	Fri 2/28/25						
47	47	2.4.1 Vendor identification and selection	3 days	Tue 2/18/25	Thu 2/20/25						
48	48	2.4.1.1 Identify vendors for tiles,wiring, and materials	2 days	Tue 2/18/25	Wed 2/19/25						
49	49	2.4.1.2 Draft contracts specifying technical requirements	2 days	Tue 2/18/25	Wed 2/19/25						
50	50	2.4.1.3 Create purchase order requests	1 day	Thu 2/20/25	Thu 2/20/25						
51	51	2.4.2 Order of materials necessary for installation	4 days	Fri 2/21/25	Wed 2/26/25						
52	52	2.4.2.1 Schedule of material and equipment delivery according to the phase	2 days	Fri 2/21/25	Mon 2/24/25						
53	53	2.4.2.2 Secure on-site storage on the campus	2 days	Tue 2/25/25	Wed 2/26/25						
54	54	2.4.3 Inspection of the procured materials	2 days	Thu 2/27/25	Fri 2/28/25						
55	55	2.4.3.1 Develop inspection criteria for incoming materials	1 day	Thu 2/27/25	Thu 2/27/25						
56	56	2.4.3.2 Establish a checklist for on-site material checks	1 day	Thu 2/27/25	Thu 2/27/25						
57	57	2.4.3.3 Clearing of the damaged or noncompliant materials	1 day	Fri 2/28/25	Fri 2/28/25						
58	58	2.5 Workforce and Resource Planning	4 days	Tue 2/4/25	Fri 2/7/25						
59	59	2.5.1 Identify the roles and responsibilities needed for the project	1 day	Tue 2/4/25	Tue 2/4/25						
60	60	2.5.2 Determine the number of personnel needed for each role	1 day	Wed 2/5/25	Wed 2/5/25						
61	61	2.5.3 Estimate the hours required for each role	1 day	Wed 2/5/25	Wed 2/5/25						
62	62	2.5.4 Ensure necessary certifications and training of the workforce	1 day	Thu 2/6/25	Thu 2/6/25						
63	63	2.5.5 Allocate budget for workforce	1 day	Fri 2/7/25	Fri 2/7/25						
64	64	2.6 Risk Assessment and Mitigation Planning	4 days	Thu 2/6/25	Tue 2/11/25						
65	65	2.6.1 Identify design and installation risks	1 day	Thu 2/6/25	Thu 2/6/25						
66	66	2.6.2 Create emergency protocols for high-risk scenarios	1 day	Fri 2/7/25	Fri 2/7/25						
67	67	2.6.3 Develop strategies to mitigate identified risks	2 days	Mon 2/10/25	Tue 2/11/25						
68	68	3.0 Project Execution Phase	33 days	Mon 3/3/25	Wed 4/16/25						
69	69	3.1 Site preparation for construction	5 days	Mon 3/3/25	Fri 3/7/25						
70	70	3.1.1 Site Cleaning	3 days	Mon 3/3/25	Wed 3/5/25						
71	71	3.1.1.1 Removal of the existing walkways	2 days	Mon 3/3/25	Tue 3/4/25						
72	72	3.1.1.2 Transport of the walkway debris for disposal	1 day	Wed 3/5/25	Wed 3/5/25						
73	73	3.1.1.3 Mark areas for walkway excavation	1 day	Wed 3/5/25	Wed 3/5/25						
74	74	3.1.2 Traffic Diversion Plan	2 days	Thu 3/6/25	Fri 3/7/25						
75	75	3.1.2.1 Install barricades and signage around the construction site	1 day	Thu 3/6/25	Thu 3/6/25						
76	76	3.1.2.2 Setup temporary pathways and detours	1 day	Fri 3/7/25	Fri 3/7/25						
77	77	3.2 Excavation and Base layer installation	8 days	Mon 3/10/25	Wed 3/19/25						
78	78	3.2.1 Use machinery for excavation and leveling	5 days	Mon 3/10/25	Fri 3/14/25						
79	79	3.2.1.1 Sourcing of the tools and machinery for excavation	1 day	Mon 3/10/25	Mon 3/10/25						
80	80	3.2.1.2 Conduct precise excavation using heavy machinery	2 days	Tue 3/11/25	Wed 3/12/25						
81	81	3.2.1.3 Transport of the excavation debris for disposal	1 day	Thu 3/13/25	Thu 3/13/25						

Project: Project1
Date: Fri 11/8/24

Task

Split

Milestone

Summary

◆

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

◆

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Baseline

Baseline Milestone

Baseline Summary

Progress

Manual Progress

Page 2

ID	ID	Task Name	Duration	Start	Finish	Qtr 1, 2025		Qtr 2, 2025			
						Dec	Jan	Feb	Mar	Apr	May
82	82	3.2.1.4 Leveling of the excavated area	1 day	Fri 3/14/25	Fri 3/14/25						
83	83	3.2.2 Base layer and drainage setup	3 days	Mon 3/17/25	Wed 3/19/25						
84	84	3.2.2.1 Lay gravel and concrete for stability	1 day	Mon 3/17/25	Mon 3/17/25						
85	85	3.2.2.2 Compact base layer in preparation for tiles	1 day	Tue 3/18/25	Tue 3/18/25						
86	86	3.2.2.3 Setup drainage systems to manage water flow	2 days	Mon 3/17/25	Tue 3/18/25						
87	87	3.2.2.4 Lay conduits for wiring and power transfer	1 day	Wed 3/19/25	Wed 3/19/25						
88	88	3.3 Installation and anchoring of the tiles	5 days	Thu 3/20/25	Wed 3/26/25						
89	89	3.3.1 Installation of tiles	2 days	Thu 3/20/25	Fri 3/21/25						
90	90	3.3.1.1 Align tiles accordinf to the layout design with even spacing	1 day	Thu 3/20/25	Thu 3/20/25						
91	91	3.3.1.2 Level each tile to ensure a smooth, flush surface	1 day	Thu 3/20/25	Thu 3/20/25						
92	92	3.3.1.3 Check tile connections to adjacent tiles for structural integrity	1 day	Fri 3/21/25	Fri 3/21/25						
93	93	3.3.2 Securing and Anchoring of Tiles	3 days	Mon 3/24/25	Wed 3/26/25						
94	94	3.3.2.1 Use appropriate anchors to firmly secure each tile in place	1 day	Mon 3/24/25	Mon 3/24/25						
95	95	3.3.2.2 Apply anti-slip coatings to tile surface for pedestrian safety	1 day	Tue 3/25/25	Tue 3/25/25						
96	96	3.3.2.3 Prepare tile connectors for integration with the electrical wiring systems	1 day	Wed 3/26/25	Wed 3/26/25						
97	97	3.4 Electrical Wiring and System Integration	8 days	Thu 3/27/25	Mon 4/7/25						
98	98	3.4.2 Intsall battery storage and inventers for energy management	3 days	Thu 3/27/25	Mon 3/31/25						
99	99	3.4.3 Connect tiles to the junction boxes for energy transfer	2 days	Tue 4/1/25	Wed 4/2/25						
100	100	3.4.4 Connection to the existing walkway lights	2 days	Thu 4/3/25	Fri 4/4/25						
101	101	3.4.5 Test wiring and ensure surge protection compatibility	1 day	Mon 4/7/25	Mon 4/7/25						
102	102	3.5 Quality Control and Inspection	2 days	Tue 4/8/25	Wed 4/9/25						
103	103	3.5.1 Inspect tile placement,wiring and base integrity	1 day	Tue 4/8/25	Tue 4/8/25						
104	104	3.5.2 Verify compliance with established safety standards	1 day	Tue 4/8/25	Tue 4/8/25						
105	105	3.5.3 Conduct load testing for durability under pedestrian traffic	1 day	Wed 4/9/25	Wed 4/9/25						
106	106	3.6 Testing and Calibration	2 days	Thu 4/10/25	Fri 4/11/25						
107	107	3.6.1 Simulate energy output for expected performance	1 day	Thu 4/10/25	Thu 4/10/25						
108	108	3.6.2 Test power storage efficiency and system resilience	1 day	Fri 4/11/25	Fri 4/11/25						
109	109	3.6.3 Verify lighting system integration and functionality	1 day	Fri 4/11/25	Fri 4/11/25						
110	110	3.7 Site restoration and Finishing Touches	3 days	Mon 4/14/25	Wed 4/16/25						
111	111	3.7.1 Restore landscape to original condition post-installation	1 day	Mon 4/14/25	Mon 4/14/25						
112	112	3.7.2 Replace any removed markers and install new signage	1 day	Tue 4/15/25	Tue 4/15/25						
113	113	3.7.3 Perform final cleaning and remove all debris	1 day	Wed 4/16/25	Wed 4/16/25						
114	114	4.0 Project Closure Phase	4 days	Thu 4/17/25	Tue 4/22/25						
115	115	4.1 Review the deliverables of the project	3 days	Thu 4/17/25	Mon 4/21/25						
116	116	4.2 Audit Procurement	3 days	Thu 4/17/25	Mon 4/21/25						
117	117	4.2.1 Contract closure with vendors and suppliers	2 days	Thu 4/17/25	Fri 4/18/25						
118	118	4.2.2 Archive project resources and documentation	1 day	Mon 4/21/25	Mon 4/21/25						
119	119	4.3 Setup Operations and Maintenance Team	2 days	Mon 4/21/25	Tue 4/22/25						
120	120	4.4 Provide Final Project Report	2 days	Wed 4/23/25	Thu 4/24/25						

Project: Project1
Date: Fri 11/8/24

Task

Split

Milestone

Summary

◆

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Baseline

Baseline Milestone

Baseline Summary

Progress

Manual Progress

Page 3